EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements and Repairs of Existing Crematorium Building at Hebbal in Yelahanka Zone.
2	Amount of Work Portion	20,78,970.00
3	Estimated Cost	22.00 Lakhs
4	Name of Contractor	Madhusudhan R
5	Agreement No	60/2017-18
6	No and date under which work order issued	60/2017-18 D: 08.09.2017
7	Time limit originally fixed for completion	120 Days
8	Date of application by the contractor for granting extension of time	04.02.2018
9	Date of receipt of application in the sub division office	04.02.2018
10	Extension granted if any	
	i)	No
	ii)	No
11	Work carried out by the contractor during the original period stipulated in the contract	75%
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	145 Days
15	Date of recommending time limit applied for	14.06.2018
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	on 14.06.2018, Completed
18	Probable time required for completion of remaining work	145
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Site Dispute Hence EOT is recommended for sanction without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer
Project Division, Yelahanka

Executive Engineer
Project Division, Yelahanka.

Chief Engineer
Yelahanka Zone, Bangalore-92.